

CARES ACT

K12 WIRELESS  
IMPROVEMENTS

MEETING#13



# AGENDA

- E-Rate-Category 2?
- Review dashboard
- Project updates
- Overview of previous changes



# E-RATE - CATEGORY 2

- Are you asking for non-funded portion on project?
  - Attach your commit letter you received to your Reimbursement PDF
  - Submit a contact us and let us know
  - It will help us know what we need to do for your Reimbursement PDF

# PROJECT DASHBOARD

## Equipment Delivered

8  
WEEKS  
LEFT!!!

Equip. Delivered - Compl... (101)	Equip. Delivered - In Progr... (27)	Equip. Delivered - New (2)
<b>COMPLETED (101)</b>	<b>OVERDUE (26)</b>	<b>OVERDUE (2)</b>
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Salt Lake School for... 📄</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Wasatch School Dis... 📄</p>	<p>+ Equipment Delivered Aug 21 <b>New</b> Endeavor Hall</p>
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Northeastern Utah ... 📄</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Tooele County School D... 📅</p>	<p>RM Equipment Delivered Aug 21 <b>New</b> East Hollywood High School</p>
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Logan City School D... 📄</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> San Juan School Di... 📄</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Mountainville Acade... 📄</p>	<p>JE Equipment Delivered Aug 21 <b>In Progress</b> Murray City School ... 📄</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Millard School District</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Summit Academy Bluffd...</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Entheos Academy Kearns</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Lakeview Academy</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Entheos Academy Magna</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> North Star Academy</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Excelsior Academy 📄</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Tuacahn High School</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Channing Hall</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Lincoln Academy</p>	
<p>+ Equipment Delivered Aug 21 <b>Completed</b> Greenwood Charter Sch...</p>	<p>+ Equipment Delivered Aug 21 <b>In Progress</b> Jefferson Academy</p>	

# PROJECT DASHBOARD

## Equipment Installed & Configured









8  
WEEKS  
LEFT!!!

Equip Installed - Completed (51)	Equip Installed - In Progress (48)	Equip Installed - New (29)
<p><b>Completed</b> <b>Guadalupe School</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>OVERDUE (47)</b></p> <p><b>In Progress</b> <b>Iron County School Distr...</b> Sep 4</p>	<p><b>NEW (29)</b></p> <p><b>New</b> <b>Mountainville Academy</b> Sep 4</p>
<p><b>Completed</b> <b>South Summit Scho...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Garfield School District</b> Sep 4</p>	<p><b>New</b> <b>Endeavor Hall</b> Sep 4</p>
<p><b>Completed</b> <b>Rich School District</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Vista School</b> Sep 4</p>	<p><b>New</b> <b>Wasatch School District</b> Sep 4</p>
<p><b>Completed</b> <b>Ogden Preparatory Acad...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Utah Military Academy ...</b> Sep 4</p>	<p><b>New</b> <b>John Hancock Charter School</b> Dec 14</p>
<p><b>Completed</b> <b>Promontory School of Ex...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Rural Utah Child Develo...</b> Sep 4</p>	<p><b>New</b> <b>Tuacahn High School</b> Sep 4</p>
<p><b>Completed</b> <b>Weilenmann School of D...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Morgan School District</b> Sep 4</p>	<p><b>New</b> <b>Lincoln Academy</b> Sep 4</p>
<p><b>Completed</b> <b>North Summit School Di...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Lakeview Academy</b> Sep 4</p>	<p><b>New</b> <b>Summit Academy Draper Camp...</b> Sep 4</p>
<p><b>Completed</b> <b>Early Light Academy</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Athenian eAcademy</b> Sep 4</p>	<p><b>New</b> <b>Summit Academy Independenc...</b> Sep 4</p>
<p><b>Completed</b> <b>Gateway Preparatory Ac...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Tintic School District</b> Sep 4</p>	<p><b>New</b> <b>Summit Academy Bluffdale Ca...</b> Sep 4</p>
<p><b>Completed</b> <b>Beehive Science &amp; Tech...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>	<p><b>In Progress</b> <b>Alpine School District</b> Sep 4</p>	<p><b>New</b> <b>Advantage Arts Academy</b> Sep 4</p>
<p><b>Completed</b> <b>Equipment Installed &amp; C...</b></p> <p>Equipment Installed &amp; C... Sep 4</p>		

# PROJECT DASHBOARD

Reimbursement PDF -DUE Dec 1st

5  
WEEKS  
LEFT!!!

Reimbursement PDF (21)		
	Reimbursement PDF <b>Completed</b> Granite School Distr...	Dec 1
	Reimbursement PDF <b>Completed</b> Wayne School District	Dec 1
	Reimbursement PDF <b>Completed</b> Washington County ...	Dec 1
	Reimbursement PDF <b>Completed</b> Uintah School District	Dec 1
	Reimbursement PDF <b>Completed</b> Southwest Educatio...	Dec 1
	Reimbursement PDF <b>Completed</b> South Summit Scho...	Dec 1
	Reimbursement PDF <b>Completed</b> Salt Lake School for...	Dec 1
	Reimbursement PDF <b>Completed</b> Pacific Heritage Aca...	Dec 1



# OVERVIEW OF PREVIOUS CHANGES

# W9

- Only need 1st page
- Make sure its signed
- Mailing address different from W9?
  - Yes - @Denise Elwood & @Joleen Hale in W9 task





# REIMBURSEMENT PDF

- Finance Team announced to submit PDF by DEC 15th
  - Must payout in 2020
- Must include all quotes from bid process in Reimbursement PDF
  - If on state contract the # needs to be added to documentation
  - Proof of competitive bid
- Must include PO or notify @Joleen and @Denise
  - Proof of payment
- Can do more than one PDF packet (make sure to name the file in a way that is easy for everyone to follow)